

		RILIS	Machine	Primary areas + IBDRS	Experimental	Ventilation primary areas	Visits	Other
Wednesday	25-02	Crane						
		508 loading area						
		SAS and 170 parking						
		AM	IT network removal (IT); survey EN-EL; frame around beamline (Oscar)					
PM								
Thursday	26-02	Crane						
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	IT network removal (IT); survey EN-EL; frame around beamline (Oscar)			RC6->HIE-ISOLDE: carrotage (core drilling)		
PM								
Friday	27-02	Crane			10-10:30 ISOLTRAP			
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	Frame around beamline (Oscar)					
PM								
Sat	28-02							
Sun	01-03							
Monday	02-03	Crane			14:00 GLM			
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	Survey		GLM: removal of old implantation chamber			
PM								
Tuesday	03-03	Crane		(TBC) Shielding brick CM				
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	Survey					Route democrite closed
PM								
Wednesday	04-03	Crane						
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	Survey			GLM: check samples with RP	10:00 10p	
PM								
Thursday	05-03	Crane						
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	Decabling around GLM/GHM (EN-EL);	Survey				9:00 26p
PM					15:00 1p			
Friday	06-03	Crane			10-10:30 ISOLTRAP			
		508 loading area						
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC	
		AM	Decabling around GLM/GHM (EN-EL)	Survey		Decabling around ISOLTRAP (EN-EL)	10:00 24p	Inspection of the electrical installations in b. 508
PM								