

Week 12-13

		RILIS	Machine	Primary areas + IBDRS	Experimental	Ventilation primary areas	Visits	Other	
Wednesday	18-03	Crane	Crane blocked						
		508 loading area							
		SAS and 170 parking			Aluminium boxes from shelves			Closure route Rutherford	
	AM	Re-routing cables on cabin roof (EN-EL); dust protection installation (Oscar)	Top plate disconnection by cryo		Dismantling Edingburgh chamber HIE-ISOLDE		15:00 6p	ISOLDE plant cooling water (27 degrees users Low E side) will be turned off on 18/3 until further notice	
PM									
Thursday	19-03	Crane	Crane blocked						
		508 loading area							
		SAS and 170 parking						Closure route Rutherford	
	AM	Re-routing cables on cabin roof (EN-EL); dust protection installation (Oscar)	Roof disassembly						
PM									
Friday	20-03	Crane	Crane blocked until lunchtime						
		508 loading area			14:00 ISOLTRAP				
		SAS and 170 parking					Craning	Closure route Rutherford	
		AM	Re-routing cables on cabin roof (EN-EL); dust protection installation (Oscar); roof cleaning with RP vacuum TBC	Roof disassembly					Route democrite + route Rutherford blocked
PM									
Sat	21-03								
Sun	22-03								
Monday	23-03	Crane							
		508 loading area							
		SAS and 170 parking	Modified parking situation					Closure route Rutherford	
	AM				GLM/GHM scaffolding				
	PM								
Tuesday	24-03	Crane	For roof hatch						
		508 loading area							
		SAS and 170 parking	Modified parking situation					Closure route Rutherford	
	AM	Opening roof hatch (ACE and HE)			Connection ISS to Diesel Generator (TBC)		15:30 21p 14h: 3p		
PM									
Wednesday	25-03	Crane	For table/etc removal			LHe dewars			
		508 loading area							
		SAS and 170 parking	Modified parking situation					Closure route Rutherford	
	AM	Table/lead/concrete blocks removal (date TBC with HE)							
PM									
Thursday	26-03	Crane	For table/etc removal	Intertank					
		508 loading area							
		SAS and 170 parking	Modified parking situation					Closure route Rutherford	
	AM	Table/lead/concrete blocks removal (date TBC with HE)	Handling intertanks XLN02 & 03 from machine into the hall/wooden box.				10:30 18p		
PM									
Friday	27-03	Crane	For table/etc removal	Intertank					
		508 loading area							
		SAS and 170 parking	Modified parking situation					Closure route Rutherford	
	AM	Table/lead/concrete blocks removal (date TBC with HE); installation scaffolding SSP area (end of wk 13, exact date TBC)	Handling intertanks XLN02 & 03 from machine into the hall/wooden box.				11:00 24p+24p 15:30 24p +4p		
PM									