





ISOLDE Technical Report for the ISCC meeting 12th November 2007

Richard Catherall AB-ATB-IF

Main Topics

- ▶ Installation of RFQ into HRS beam line
 - Preliminary tests
 - ▶ HRS slits
 - ▶ Ventilation
 - ▶ REX
 - ▶ Target and ion source development
 - ▶ Shutdown Planning
 - ▶ Staff and support
- 

RFQ Installation



<http://ab-div-op-iso-rfqcb.web.cern.ch/ab-div-op-iso-rfqcb/Installation.htm>

RFQ Technical Difficulties

- ▶ Platform
 - Ordered in January, delivered in August!!
- ▶ HT transport
 - Home made “Boris tube” design by AB-PO
- ▶ Vacuum installation
 - Reduction in manpower of AT-VAC
 - Access to HRS separator area
 - Creation of a new vacuum sector
- ▶ Alignment
 - Access and observation
- ▶ Connector feedthroughs
 - No longer in stock
- ▶ Electrical power
 - Currently on temporary network
- ▶ “Unforeseen” technicalities
 - Cabling, mechanical, interlocks, dismantling and re-assembly

An enormous effort by:

- ▶ Erwin Siesling (AB-OP)
- ▶ Pascal Fernier (AB-OP)
- ▶ Jerome Helen Sarret (AB-ATB-IF)
- ▶ Ermanno Barbero (AB-ATB-IF)
- ▶ Hannah Franberg (AB-OP)
- ▶ Pierre Delahaye (PH-IS)
- ▶ Julien Parra-Lopez (AB-PO)
- ▶ AB-OP, AT-VAC, AB-PO, TS-CV, TS-EL, SC-RP, AB-ATB, PH-IS


Preliminary Results

- ▶ Transmission

Ions	On-line	Off-line (275)
23Na	50%	27%
39K	>75%	60%
85Rb	~80%	n/a

- ▶ Space charge limitations seen at (measured with 39K) $2e7$ ions/bunch (~2 orders of magnitude higher than ordinary RFQC).
- ▶ The tuning of the beam after the switchyard is much easier than before, COLLAPS measured a very nice low emittance parallel beam coming to their set-up in the end of the CA0.LA3 beam line.
- ▶ On-line work done by:
 - Pierre Delahaye, Hanna Franberg, Magnus Eriksson, Pascal Fernier, Erwin Siesling and Ivan Podadera,

Slit System




- ▶ **Reminder:**
 - Orphan equipment
 - Had to be used manually
 - No reference position
- ▶ **Refurbished:**
 - Revised conception and mechanical parts
 - Plc driven via touch screen in control room
 - Configuration calibration and set up calibration
 - Fast in/out, gap width adjustment, offset
 - User friendly visual display interface
 - Accurate to 5 μ m, hysteresis of 50 μ m.
 - Full documentation

Thanks to Pekka Suominen and Erik Asen

Ventilation

Air activation levels over 3 years as measured in chimney




BATIMENT 179

TUNNEL

During operation:

- Tunnel ~4000m³/h
- Class A ~5000m³/h
- Separators ~1000m³/h
- Faraday cages 0m³/h



VUE AA

Porte

Tunnel cables
VERS PRODUCTION EAU GLACÉE
STATION STI 130

Batiment d'alimentation

Ventilation

- ▶ List of actions undertaken at the ISOLDE facility during weeks 21 & 22:

- ▶ **Overall verification of ventilation at ISOLDE > ST-CV**
 - **Verification of debit at extraction.**
 - 10000m³/h in operation mode measured by both SC and ST-CV. This compares to 14000m³/h measured in 2006 and 2005 (but measured with a different anemometer).
 - **Verification of pulsed air.**
 - OK, compares to last year
 - **Verification of closed circuit operation (from outside).**
 - All hard wired signals found to be OK


- ▶ **Intervention in tunnel:**
 - Observation of dehumidification equipment (part of closed circuit).
 - Seems correct, no panels removed, no new openings
 - Air tightness of faraday cages
 - OK, no compressed air leak
 - Measuring of potential beam loss “hot spots” along BTY beam line.
 - Nothing greater than 7uS/h background measured
 - Verification of valves and motors of closed circuit
OK
 - Verification of pulsing and extraction in tunnel
OK

Ventilation


- ▶ **Fine tuning of p-beam, monitoring of BLM's, improvement of irregularities in ring 4.**
 - No improvement of situation
- ▶ **Clarification of activity measurements**
 - P. Vojtyla (SC-RP) confirms calibration of measuring device using a fixed source. Calculations account for reduction in extraction debit.
- ▶ **Verification of exhaust gas collection system.**
 - OK
- ▶ **Graphs of air activation**
 - Air activation monitored as a function of p-beam intensity.
 - Measurements compared to those of 2006 and 2005.
- ▶ **Measurements as a function of ventilation debit**

Ventilation


Delay between p-beam and gaseous radioactive release (Separator GPS)




Delay between p-beam and gaseous radioactive release (Separator HRS)



Delay between p-beam and gaseous radioactive release (ISOLDE GPS & HRS)




Activation measurements of the ISOLDE target zone



Ventilation


Rejets gazeux, Isolde-MD du 25/05/07 and 08/06/07



Installation of alarm at CCC

Activated at 500kBq/m³ at extraction chimney
(corresponds to ~0.7µA)

Ventilation: Outlook



- ▶ ST-CV currently working on air flow simulations
- ▶ Modification of extraction and pulsing of air flow in the tunnel during the shutdown
- ▶ Replacement of ventilator motor in hall

REX Operation

Highlights and beam statistics

- ▶ In total 3 new elements (Sr, Ba, Hg) and new 8 isotopes were delivered for physics, coming either as single ions or molecular ions from ISOLDE.
- ▶ One of the experimental runs could be carried out in spite of a malfunctioning trap by operating the EBIS in continuous injection mode. This opens up future possibilities with the RFQ cooler now installed and operational.
- ▶ The REX-ISOLDE post accelerator has this year also seriously entered the arena of heavy beams by accelerating light Hg isotopes to full linac energy.
- ▶ Molecular sidebands from ISOLDE are not always the solution, e.g. ^{148}BaF contaminated with ^{148}NdF .

Technical problems

- ▶ Sparking inside the REXTRAP due to deposits on insulators. Has been repaired.
- ▶ Trap CS stopped working after a patch update of the general Windows environment at CERN. Has been corrected.
- ▶ Sparking occurs inside the IHS cavity for power levels higher than 60 kW. To be investigated this shutdown.
- ▶ The beam tuning of the Linac has not been reproducible since the Minimove, causing occasional poor transmission. Still under investigation.

REX: Technical developments achieved

- ▶ Minimove completed (background level in Ge detectors really changed?)
- ▶ New control system for the REXEBIS (almost finished) and for the beam diagnostics
- ▶ Closed circuit ventilation in RF room installed
- ▶ 9-gap amplifier now able to operate at full power

- ▶ Future ideas and development
 - Verify mass selective cooling inside REXTRAP under realistic circumstances
→ ask for a test run
 - Investigate polarised beams
 - Emittance measurements after the linac
 - Hope to test O,C and N (as single ion or molecules) if Minimono gets operational
 - Test pulsed and continuous beams from the RFQ cooler
- ▶ Operation
 - Transfer daily operation to the ISOLDE IEC team
 - Different (longer) setup procedure foreseen next year

Target and Ion Source Production

▶ Developments:

- Bi-valve target
 - Successfully tested
- Minimono target
 - Failed at beginning of run after initial testing
 - 2008: address design, construct 2 magnetron control interfaces for off-line and on-line use.
- SiC
 - Tested successfully for F production
- Temperature controlled quartz line
 - Temperature controlled line tested for alkalis but no Cd seen. Reason due to polluted window in HRS magnet preventing laser ionization

Shutdown

- ▶ Consolidation of RFQ installation
 - Vacuum, controls, power supplies
 - Removal and replacement??
- ▶ Water distribution panel (orphan)
 - Separate target cooling from vacuum sequence
 - Support from ST-CV
- ▶ Tape station
 - Revived project with Strasbourg collaboration
 - Delivery promised for April 2008, end of beamline installation in May 2008
- ▶ Robot cameras
 - Improve current camera situation
- ▶ Ventilation
 - Modification of ventilation system in tunnel
- ▶ Vacuum consolidation
 - REX, overall vacuum controls
- ▶ Front end #6
 - Prepare installation of FE6 at HRS

Staff and Support

- ▶ AB-ATB-IF expects to lose 7 persons over the next 12 months. Consequences: target testing program and technical support for projects. 2009 > target production
 - ▶ Most grateful for support from collaboration and PH for UPAS
 - ▶ Concerned about external support from other CERN groups...i.e. vacuum, RP, ST-CV
- 