



HIE-ISOLDE Project Status Report

67th ISCC Meeting

CERN, 9 July 2013

Yacine.Kadi@cern.ch

- Project Organization
- Budget 2013-2016
- Main Highlights & Issues
- Outlook



Project Organization

● Nominations:

- Walter Venturini Delsolaro (BE/RF) => DPL
- EMC coordinator ?

● Quality Assurance Plan:

- Hardware Baseline in place (EDMS) and now Operational
- Product Breakdown Structure finalized => equipment and document numbering
- Configuration Management => EN/MEF
- Follow-up of budget and work progress reporting => EVM set-up
- Technical Specs handled by CERN Project Office

● Documentation:

- HIE-ISOLDE website under re-construction => help of CATHI fellows
- EDMS => more than 600 documents produced
- HIE-ISOLDE project notes => 22 accessible through CDS

● Safety File:

- Descriptive Part of the Safety File has been checked and will be circulated for approval
- Hazard Inventory section and the Demonstrative Part are currently being checked.
- Operation Part and the Feedback Part are being drafted

Budget 2013-2016

Summary of the request for funding from CERN
approved in the MTP2013

kCHF	2013	2014	2015	2016	Total (2010-2016)
Approved					
External	4112	4946	2919	3963	17527
CERN	8392	2932	1532	401	16640
Sub-Total	12504	7878	4451	4364	34167
Applied for					
BE	555	535	80	80	1250
EN	1022	350	100	20	1492
GS	260	200	-	-	460
TE	425	545	193	192	1355
Sub-Total	2262	1630	373	292	4557*
Total	14766	9508	4824	4656	38724

*Saved (re-use of ALEPH cry-plant) 2000 kCHF

Evolution of the Cost-to-Completion:


CtC 2010 = 35.3 MCHF

CtC 2011 = 35.7 MCHF

CtC 2012 = 36.5 MCHF approved (38.3 MCHF requested)

CtC 2013 = 38.7 MCHF requested

Spending Profile



Cost: External Funding Phase 1

Income

	KUL	ISOLDE	In Kind	Total
2007-2012	4.063.536	1.512.000	325.000	5.900.536
2013-2015	465.000	1.500.000	375.000	2.340.000
	4.528.536	3.012.000	700.000	8.240.536

1.097.162

Expenses

	Linac+HEBT Procurement	Salaries(*)	R&D	Total
2007-2012	604.000	1.226.000	2.023.837	3.853.837
2013-2015	5.000.000	100.000	0	5.100.000
	5.604.000	1.326.000	2.023.837	8.953.837

4.506.838

(*) to be considered additional expenses on salaries of **6.0 MCHF** (2011-2014) already covered by EU-FP7-ITN Marie-Curie program: CATHI

- The missing income of **0.7 MCHF** => loan from CERN

HIGHLIGHTS: Procurement

- Civil Engineering => metallic structures (bldg 170, 198 and 199)
- CV and EL Systems => installation work on-going until Q1 2014
- Copper forgings => all high-beta cavities + 5 options (15 for 2013)
- Cavity substrate => 5 for 2013, 15 + 5 options (2014-2015) => 2 pre-series by EN/MME
- SC solenoid => 4 high-beta cryomodules + 2 options (first 2 by March 2014)
- Cavity Alignment system design and fabrication => **CATE , 2 cryomodules**
- Clean room at SM18 => to be delivered in August 2013
- Beam Instrumentation => contract negotiation for the short boxes
- Invitation for Tenders
 - Cryogenic Distribution System (**September FC**) => launched
 - CM1 and CM2 vacuum + He vessels (**Price Enquiry**) => launched via CERN,
 - Quadrupole & Dipole magnets with associated power supplies and supports
- Market surveys
 - HEBT lines (vacuum system, long instrumentation boxes, inter-cryomodule supports, etc...) => **in progress**

HIGHLIGHTS: Procurement


- Already engaged for Phase-2 (10 MeV/u):
 - High-beta cavities => $(45+16\text{kCHF}) * 10 = 610 \text{ kCHF}$
 - SC solenoids => $(85 \text{ kCHF} * 2) = 170 \text{ kCHF}$
 - Beam Instrumentation => $(45 \text{ kCHF} * 4) = 180 \text{ kCHF}$

HIGHLIGHTS: Technical Advances

- HEBT activities => Integration and EMC issues being checked
- Design Study for the Intensity Upgrade well underway
 - Target + Front-end (FE8 and 9)
 - Offline separator test bench
 - HVAC + Cooling => nuclearization
 - Charge Breeder => assembly of electron gun, test at BNL (US)
 - Technical Workshop Nov. 28-29, 2013
- SRF activities
 - Cavity tests (more substrate, improved sputtering, procurement, etc...)
 - Cavity ancillaries (RF coupler and **tuner**)
 - LLRF (prototype, integration, etc...)
 - RF controls and interlocks
- Installation Coordination and Co-activity Planning

Collapse of test cryostat in SM18

- Insulation vacuum space was at atmospheric pressure when inner vessel was pumped
- Inner vessel did not withstand the external pressure and collapsed
- Copper screen and stainless steel threaded bars were deformed
- Cavity and insert remained untouched
- (Likely) time of the event: sometime during first pump down, 27 April 2013




Recovery test cryostat

- Decisions
 - Use a spare cryostat and the old copper screen
 - Install a vacuum gauge and a pumping port on the insulation vacuum space of the spare cryostat
- Timetable
 - Friday 2 May 2013: Leak test of shield circuit → OK (!); Removal of clean area roof and floor platform, cleaning tests of spare cryostat
 - Monday 6 May: Removal of damaged cryostat and shield, checks and preparation of spare shield
 - Tuesday 7 May: Transport and cleaning of spare cryostat, drying overnight
 - Wednesday 8 May: cryostat back in hall, installation of Pirani gauge and pumping port, installation of cryostat in pit, pumdown of vacuum space
 - Friday 10 May: leak test, reinstallation of clean area, conditioning
 - Monday 13 May: Installation of cavity insert (kept clean in meanwhile), pumdown
 - Tuesday 13 May: leak detection, commissioning of cryogenics. Recovery.



Cavity tests



HIGHLIGHTS: Issues


● Design of prototype Diagnostic Box

- AVS delivered Faraday Cup which was tested at REX-ISOLDE
- Body of the DB was being tested (particule contamination and degassing) when it **Failed => need to re-design mechanical part**
- Additional Resources needed to develop the electronics for acquisition and motor control but also for the mechanical design => under review within BE/BI
- MS => in stand by (7 short and 13 long DBs)

● Integration issues (building 170):

- Advance on tunnel/shielding design and integration
- Cable routing

Failure of the prototype short DB



History log of the experimental test done with the HIE DB:

- 20 August 2012: Installation of HIE DB in REX-ISOLDE Hall
 - From 20 August 2012 to 5 February 2013: Experimental measurements with stable beams ($A/q = 4$ and $A/q = 3.5$); mainly Faraday cup test but also beam profile measurement including movement of the scanning slit (during this period, about 100 IN-OUT scans of the scanning slit were performed).
 - 8-9 April 2013: Tests of the scanning slit software, approx. 350 IN-OUT cycles.
 - 10-15 April 2013: Stress test of the scanning slit mechanism (run of 1340)
- Total number of IN-OUT cycles of the scanning slit mechanism: approx. 1800.


HIE-BDB-TN-0001 (edms# 1284254)




HIGHLIGHTS: Issues

- Design of prototype Diagnostic Box
 - AVS delivered Faraday Cup which was tested at REX-ISOLDE
 - Body of the DB was being tested (particule contamination and degassing) when it **Failed => need to redesign mechanical part**
 - Additional Resources needed to develop the electronics for acquisition and motor control but also for the mechanical design => under review within BE/BI
 - MS => in stand by (7 short and 13 long DBs)
- **Integration issues (building 170):**
 - Advance on tunnel/shielding design and integration => blocs ordered
 - Cable routing => ongoing finalizing all DICs

Shielding of HIE SC Linac (EN/HE)



Project Schedule




EDMS No. 1143510 (April 2013 ver.14)




Conclusions

- The strategic decision to refurbish the ALEPH cryo-plant will bring an additional delay of about 6 months => already integrated
- The identified **additional cost of 2.557.000 CHF** to cover Material, Personnel and R&D have been included in the MTP2013 and approved by Council (June 2013).
- Re-deployment & allocation of extra resources approved:
 - cryo-module → (in total 5 man years)
 - refurbishment of the ALEPH cryo-plant → (in total 8.3 man years)
 - Electronics for Beam diagnostic boxes
- However it should be considered that in case extra resources related to:
 - beam instrumentation (in total 4 man years)are not made available, as requested, further delays will apply.
- operation budget prepared and submitted for approval.
- Reviews for 2013:
 - Cost and Schedule together with Risk Assessment => early November
 - Safety Review => early November
 - HIE-ISOLDE Technical Workshop => 28-29 November



Thank you



HIE-ISOLDE web site -> <http://hie-isolde.web.cern.ch/hie-isolde/>

CATHI-ITN web site -> <https://espace.cern.ch/Marie-Curie-CATHI/default.aspx>