

Week 10-11

			RILIS	Machine	Primary areas + IBDRS	Experimental	Ventilation primary areas	Visits	Other
Wednesday	04-03	Crane							
		508 loading area							
		SAS and 170 parking							
		AM						10:00 10p	
		PM							
Thursday	05-03	Crane			TBC Shielding blocks CM				
		508 loading area							
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC		
		AM	Decabling around GLM/GHM (EN-EL)	Survey				9:00 26p 15:00 1p	
		PM							
Friday	06-03	Crane			TBC Shielding blocks CM	10-10:30 ISOLTRAP			
		508 loading area							
		SAS and 170 parking					Crane to remove radioactive waste bins, 1 day, date TBC		
		AM	Decabling around GLM/GHM (EN-EL)	Survey		Decabling around ISOLTRAP (EN-EL)		10:00 24p	Inspection of the electrical installations in b. 508
		PM							
Sat	07-03								
Sun	08-03								
Monday	09-03	Crane	Occasionally						
		508 loading area							
		SAS and 170 parking	Equipment from roof/inside cabin			Nacelle for crane mod. + LHe dewars ISS			
		AM	EN/CV equip. removal roof; installation cable support frame (Oscar)						
		PM							
Tuesday	10-03	Crane	Occasionally			PM: Modification crane PUMA (breaks possible if necessary)			
		508 loading area							
		SAS and 170 parking	Equipment from roof/inside cabin			Nacelle for crane mod. + LHe dewars ISS			
		AM	EN/CV equip. removal roof; installation cable support frame (Oscar)			GHM removal of cable trays			
		PM							
Wednesday	11-03	Crane	Occasionally						
		508 loading area							
		SAS and 170 parking	Equipment from roof/inside cabin			Nacelle for crane mod. + LHe dewars ISS			
		AM	EN/CV equip. removal roof; installation cable support frame (Oscar)			GHM removal of cable trays			
		PM				ISS He-fill			
Thursday	12-03	Crane	Occasionally						
		508 loading area							
		SAS and 170 parking	Equipment from roof/inside cabin			LHe dewars ISS			
		AM	EN/CV equip. removal roof; installation cable support frame (Oscar)						Fire alarm test 6-7AM
		PM				ISS He-fill			
Friday	13-03	Crane	Occasionally			10-10:30 ISOLTRAP			
		508 loading area							
		SAS and 170 parking	Equipment from roof/inside cabin			LHe dewars ISS			
		AM	EN/CV equip. removal roof; installation cable support frame (Oscar)			ISS He-fill		10 - 12: 24p+24p	
		PM							