

Week 14-15-16

		RILIS	Machine	Primary areas + IBDRS + ventilation	Experimental	Visits	Other	
Wednesday	01-04	Crane	transformer/racks	Limited crane use, to be coordinated via EN/HE				
		508 loading area					Closure route Rutherford	
		SAS and 170 parking						
		AM	Removal transformer/racks (Jordi ACE)					
PM								
Thursday	02-04	Crane	transformer/racks	Limited crane use, to be coordinated via EN/HE	10:30 VITO cupboard move; 14:00 ISOLTRAP			
		508 loading area					Closure route Rutherford	
		SAS and 170 parking						
		AM	Removal transformer/racks (Jordi ACE)			9h30 2p	Route democrite closed	
PM								
Friday	03-04	Crane						
		508 loading area					Closure route Rutherford	
		SAS and 170 parking						
		AM	Official cern holidays					
	PM							
Sat	04-04							
Sun	05-04							
Monday	06-04	Crane						
		508 loading area					Closure route Rutherford	
		SAS and 170 parking						
		AM	Official cern holidays					
	PM							
Tuesday	07-04	Crane	Occasional		8:00 ISOLTRAP dewars		Occasionally EN-CV work	
		508 loading area					Closure route Rutherford	
		SAS and 170 parking					Start EN-CV work, 508 SSP lab (may be delayed)	
		AM	Dismantling I-beam green cage					
PM								
Wednesday	08-04	Crane	Occasional				Occasionally EN-CV work	
		508 loading area					Closure route Rutherford	
		SAS and 170 parking					Start EN-CV work, 508 SSP lab (may be delayed)	
		AM	Dismantling I-beam green cage					
PM								
Thursday	09-04	Crane	Occasional				Occasionally EN-CV work	
		508 loading area					Closure route Rutherford	
		SAS and 170 parking					Cut compressed air line for everyone - 0.5 day	
		AM	Dismantling I-beam green cage					
PM								
Friday	10-04	Crane	Occasional		10-10:30 ISOLTRAP		Occasionally EN-CV work	
		508 loading area						
		SAS and 170 parking		SAS empty in preparation of CM1 removal				
		AM	Dismantling I-beam green cage					Start EN-CV work, 508 SSP lab (may be delayed)
PM								
Sat	11-04							
Sun	12-04							
Monday	13-04	Crane						
		508 loading area						
		SAS and 170 parking						
		AM	Final preparation of CM1			RC6 - EN/EL		
PM								
Tuesday	14-04	Crane		Roof opening				
		508 loading area						
		SAS and 170 parking						
		AM	Roof opening + arranging hall & SAS entry			RC6 - EN/EL		
PM								
Wednesday	15-04	Crane		Removal CM1 from tunnel				
		508 loading area						
		SAS and 170 parking						
		AM		CM handling: from		RC6 - EN/EL	10h 24p	