

This overview indicates estimated timeframes only. Exact dates will be confirmed later and may still change significantly.

Version 09.07.2026

LS3 activities in ISOLDE hall														Version 09.07.2026		
Week	Month	Date	RILIS			Machine and infrastructure			ISOLTRAP platform		Experiments					
2	Jan	5	Phase 1: Dismantling	Scaffolding GLM + dust protection over beamlines		EPC Platform construction										
3																
4																
5																
6	Feb	2														
7																
8																
9						Installation of racks										
10	Mar	2					Racks population, cabling etc.					Puma installation				
11					EN-CV eq. from roof											
12																
13																
14		30														
15	Apr	6				EN-ACE - ISCOOL cage										
16																
17					20	Scaff. suspension cables	CM1 dismounting & transport to SM18 (23/4)	24/4 Rem. PUMA						SSP impl. chamber		
18					27	Laser tables +Pb handling				Emergency exit drilling	Scaff.		CRIS meas. campaign	TAS tapestation rem.		VITO Magn. trans.
19	May	4				EN-ACE - light structure removal										
20					11											
21					18											
22					25											
23	June	1				SCE - metal platform removal										
24					8											
25					15											
26					22											
27		29														
28	July	6			Phase 2: Civil engineering and construction	Scaffolding underneath structure for protection of machine/beam lines		EN-EL EPC platform cabling								
29																
30			20													
31			27													
32	Aug	3		SCE construction works for RILIS first platform			PUMA cabling - TBC									
33			10													
34			17													
35			24													
36		31														
37	Sep	7		TBC Concrete pouring												
38			14				TBC SCE construction									
39			21				second platform OR later									
40			28				in fall									
41	Oct	5														
42			12													
43			19													
44			26													
45	Nov	2														
46			9													
47			16													
48			23													
49		30														
50	Dec	7														
51			14													
52			21													
53			28	End of the year closure												